

# Updates on Networks Throughout Northern Illinois


Herb Kuryliw

Network and Technology Architect

**... Connecting Illinois' Northern Region to the World ...**



# Review of Broadband Initiatives in Illinois



**NIUNet** - Northern Illinois University Research and Education Network.

**IMBCA** – Illinois Municipal Broadband Communications Association for Economic Development.

**NITT** – Northern Illinois Technology Triangle for Economic Development.


**TriLightNet** – A medical network for HIE development and healthcare.

**NMBA** – Northwest Municipal Broadband Authority – A municipal and education network.

**DATA** – DeKalb Advancement of Technology Authority – A BTOP funded grant for DeKalb County.

**iFiber** – The Illinois Broadband Opportunities Partnership – A nine county BTOP funded grant awarded to Northern Illinois University.

## DeKalb Advancement of Technology Authority (DATA) Update



- **Miles of Conduit Buried:** 131 (100%)
- **Miles of Fiber:** 143 (100%)
- **Community Anchor Institutions Contracted and Connected:** 78 (100%)
- **Grant Closed 10/1/2013**
- **Grant came in under budget ~\$300K**



# Above and Beyond the Grant

- Connected 12 locations for 911
- Agreements for Co-Location within telco space in Sandwich, Hinckley, DeKalb and Genoa
- Signed up 3 ISP's that compete within the DATA space with more coming:
  - Illinois Century Network
  - Syndeo
  - NIUNet



## Above and Beyond the Grant (Cont)

- Partnership with iFiber providing expanded network services.
- Purchased a 100 Gigabit network node for the DeKalb location to participate in a ring topology.
- Created redundancy within the network.



## One of many successes



- GK Schools was paying \$650/Month for a 10Mb connection (\$65/Mb)
- Currently paying \$850/Month for 100Mb (\$8.50/Mb)
- With connection fee of \$7000/Year total Mb cost is \$14.33/Mb
- They have installed a Mitel phone system through Frontier.
  - More phones more functionality.
  - Phones in every room can call emergency
  - Use the phones for intercom system
- Opened up all media streaming, no restrictions.
- Opportunity to network printers and copiers allowing for monitoring and savings.
- Wireless network has expanded now with a single controller centrally. Over 512 connections daily.
- In process of consolidating servers and storage.
- Backups are performed regionally now between buildings and all storage is replicated.





## Private Sector Taking off



- 22 Connected bank sites.
- 9 Rural Agriculture Businesses and other businesses connected.
- 36 Local Businesses within cities connected to fiber.
- Gigabit over fiber now delivered to Paw Paw region in a new expansion of the DeKalb network.
- Engaged in working with municipals to deliver fiber to the home in cities and rural sub-divisions. Hidden Oaks Subdivision north of Sandwich.
- Triple Play setup for 1<sup>st</sup> Quarter 2014 with new vision and method of delivering content over broadband.

# iFiber One Year Ago 2012



## • **Permits & Construction**

- Over **600** Miles of Designed Routes submitted (**98%** of network)
- Over **540** Miles of Permits received (**86%**)
- **480** Miles of Fiber Duct installed to date (**76%**)
- **365** Miles of 144-Count Fiber installed to date (**58%**)
- Approximately **115** CAIs have duct/fiber installed (**22%**)
- **528** CAI's have been contacted (**99%**)
- **419** CAI's have submitted letters of intent (**79%**)
- **170** CAI's have signed Service Agreements (**32%**)




# iFiber Today 2013




## • Permits & Construction

- **601** Miles of Designed Routes submitted (**100%** of network)
- Permits received (**99.9%**) (One left in LaSalle County)
- **600** Miles of Fiber Duct installed to date (**99.9%**)
- **597** Miles of 144-Count Fiber installed to date (**99.5%**)
- Almost **All** CAIs have duct installed (**100%**)
- **490** CAI's have been contacted (**100%**) (Some CAI's dropped out originally 533)
- **361** CAI's have signed Service Agreements (**74%**)
- Out of 295 connections 134 are lit (**45%**)

# Charted iFiber Progress



### CAI Progress iFiber




# iFiber Update 2013 (Cont)

## Schedule Moving Forward

- Grant was extended to December 31, 2013
- All construction will be completed end of October 2013
- All fiber placement and Splicing completed by November 15th
- Equipment installation resumes 3<sup>rd</sup> week in October with a goal to get all services lit before the 1<sup>st</sup> of the year.

# iFiber Full Distribution Network

## 24 Sep 2013



# ISP's Servicing CAI's over the iFiber Network

## iFiber ISP Partners



Choose from these providers & services (as of 7/16/13). Pricing varies based on individual service needs. Contact them:

ISP	Region served	Date service available	Internet Access	VoIP	Cloud-based Services	Server Hosting	Security	IT Consulting
<b>Aero Group Inc.</b> Adam Schulz (815) 801-3388 (O) (815) 801-9951; or Todd Fransen (sales) (815) 757-1664 <a href="mailto:aschulz@aeroinc.net">aschulz@aeroinc.net</a> <a href="http://www.aeroinc.net">www.aeroinc.net</a>	All iFiber	By 7/1/13	✓	✓		✓		✓
<b>CenturyLink</b> Cameron Parker (312) 498-0390 <a href="mailto:cameron.parker@centurylink.com">cameron.parker@centurylink.com</a> <a href="http://www.centurylink.com">www.centurylink.com</a>	All iFiber	By 9/1/13	✓	✓	✓	✓	✓	
<b>Frontier Communications</b> Thomas Kuschman (815) 895-1445 <a href="mailto:Thomas.Kuschman@fr.com">Thomas.Kuschman@fr.com</a> <a href="http://www.frontier.com">www.frontier.com</a>	All iFiber	By 9/1/13	✓	✓	✓	✓	✓	
<b>Heartland Cable</b> Steve Allen (309) 432-2075 (o); (309) 275-2018 (c) <a href="mailto:steallen@suminal.net">steallen@suminal.net</a> <a href="http://www.hcable.net">www.hcable.net</a>	LaSalle, Lee counties	By 9/1/13	✓	✓			✓	✓
<b>H.I. Cable, LLC</b> Fred Hardenbower (815) 368-3341 <a href="mailto:mfh@iharinet.net">mfh@iharinet.net</a>	LaSalle, surrounding counties	By 7/1/13	✓	✓	✓	✓	✓	✓

# ISP's Servicing CAI's over the iFiber Network

ISP	Region served	Date service available	Internet Access	VoIP	Cloud-based Services	Server Hosting	Security	IT Consulting
IL Century Network (ICN) <a href="http://www.illinois.net">www.illinois.net</a>	All iFiber	By 7/1/13	✓					
ISI Communications Dan Howard (630)887-2910(o);(630)878-1325(c) <a href="mailto:dhoward@isicomcommunications.com">dhoward@isicomcommunications.com</a> <a href="http://www.isicomcommunications.com">www.isicomcommunications.com</a>	All iFiber	By 9/1/13	✓	✓		✓		✓
Jo-Carroll Energy/Sand Prairie Jeff Hamelson (815) 858-2207 ext. 1336 <a href="mailto:jhamelson@locarroll.com">jhamelson@locarroll.com</a> <a href="http://www.connectsp.com">www.connectsp.com</a>	All iFiber	By 9/1/13	✓	✓		✓	✓	✓
MTCO Tina Glidewell, Sales Mgr. <a href="mailto:tglidewell@copr.mtco.com">tglidewell@copr.mtco.com</a> (309)367-4197(p);(309) 253-8009(c) <a href="http://www.mtco.com">www.mtco.com</a>	All iFiber	By 9/1/13	✓	✓	✓		✓	✓
NIU Net Kevin Finley (815)753-7272 <a href="mailto:kfinley@niu.edu">kfinley@niu.edu</a> <a href="http://www.niunet.niu.edu">www.niunet.niu.edu</a>	All iFiber	By 7/1/13	✓					
Syndeo US Toll Free: (855) 479-6336 Local Phone: (630) 457-4218 <a href="mailto:sales@syndeonetwork.com">sales@syndeonetwork.com</a> <a href="http://www.syndeonetwork.com">www.syndeonetwork.com</a>	All iFiber	By 7/1/13	✓	✓	✓	✓	✓	✓
Urban Communications Inc. Edmund G. Urban III 1-855-243-4237 <a href="mailto:sales@urbancom.net">sales@urbancom.net</a> <a href="http://www.urbancom.net">www.urbancom.net</a>	All iFiber	By 9/1/13	✓	✓	✓	✓	✓	✓

# Support Moving Forward

- Northern Illinois University will be supporting the network moving forward with the Northern Illinois Monitoring Center (NIMC)
- <http://nimc.niu.edu>






# NIU Response Time for NOC Services

- NIU Will partner with local ISP providers in the region to have a 1 hour onsite response time.
- iFiber will have spares parts locally in the event of equipment failure with a full vendor equipment replacement on-site within 4 hours if needed.
- Fiber cuts when identified will have onsite review and repair process within 1 hour through G4S.
- Fiber system will be reviewed twice a year for repairs or weather wear on system.

# Partnering with local service providers for better response time and trouble shooting



# Thank you!